Order Summary

Beard's Home Services
870-321-1072
brianb@beardsservices.com
Mountain Home, Arkansas 72653
https://beardsservices.com/

To:
Bobby Cole
870-897-3867
133 Florence Dr.
Mountain Home, AR 72653

Customer Agreement #	BHS20230527
Date	2023/06/13
Project #	20230527

Service Type	Quantity	Price	Amount
(Done) Bathroom Floor	1	$485.00	*$485.00

Vinyl Tile Flooring Installation Labor:
Basic labor to install vinyl tile flooring with favorable site conditions. Layout pattern. Clear debris from level, clean floor or subfloor. Cut, fit and attach vinyl tile. Includes planning, equipment and material acquisition, area preparation and clean up.

Cost of related materials and supplies typically required to install vinyl tile flooring.
Job related costs of specialty equipment used for job quality and efficiency.

Option: Remove Flooring
Detach from surface(s).. Remove from home and dispose of legally. Costs to load and haul away old materials, installation waste and associated debris. Asbestos handling is extra.

(Done) Utility Sink Replacement	1	$130.00	*$130.00

Bathroom Vanity Installation Labor:

Basic labor to install bathroom vanity with favorable site conditions. Fabricate plumbing cutouts in back panel. Level and secure vanity to wall. Scribe exposed panel edge to wall surface or apply molding at edge. Assemble, install drawers and hardware. Includes planning, equipment and material acquisition, area preparation and protection, setup and cleanup

Bathroom Vanity Installation Job Supplies:
Cost of related materials and supplies typically required to install bathroom vanity including: fasteners, connectors, surface preparation and finishing materials.
Option: Remove Cabinets
Detach from adjacent surfaces. Break into haul able pieces. Remove from home and dispose of legally.

(Done) Driveway	1	$235.00	*$235.00

Concrete Repair Labor:

Basic labor to repair concrete with favorable site conditions. Remove loose material and debris. Clean and prime patch area. Fill, level and finish blend the repair. Includes planning, equipment and material acquisition, area preparation and protection, setup and cleanup.

Service Type	Quantity	Price	Amount
(Done) Entry Door Threshold. Fill in 1/4 round gaps on each side of the front door.	1	$75.00	*$75.00
(Done) Install Closet Dors Bi-fold Door Installation Labor: Basic labor to install bifold door with favorable site conditions. Install top and bottom tracks. Assemble and align doors. Install and adjust door height. Includes planning, equipment and material acquisition, area preparation and protection, setup and cleanup.	2	$65.00	*$130.00
(Done) Closet Rod and Shelf Closet Rod Installation Labor: Basic labor to install closet rod with favorable site conditions. Layout, mark and drill mounting holes in wall framing studs. Secure unit and install shelf. Includes planning, equipment and material acquisition, area preparation and protection, setup and cleanup.	1	$25.00	*$25.00
Done) Install doorknobs Door Knob Installation Labor: Basic labor to install door knob with favorable site conditions. Fabricate holes, mortises for cylinder door handle set and jamb strike plate. Install handle set and adjust strike plate. Includes planning, equipment and material acquisition, area preparation and protection, setup and cleanup.	6	$20.00	*$120.00
(Done) Replace Thermostat Thermostat Replacement Labor: Basic labor to replace thermostat with favorable site conditions. Remove old unit. Layout location and securely mount new unit. Add or modify wiring from existing HVAC system. Connect and verify proper control. Includes planning, equipment and material acquisition, area preparation and protection, setup and cleanup.	1	$65.00	*$65.00
HD receipt materials 7-13	1	$32.00	*$32.00
Receipt ?Materials Driveway materials and quarter round.	1	$60.00	*$60.00

*Indicates non-taxable item

Subtotal	$1,357.00
Total	$1,357.00
Paid on 2023/06/12	$200.00
Paid on 2023/06/13	$150.00
Paid on 2023/06/16	$600.00
Paid on 2023/06/20	$407.00
Total Amount	**$0.00**

Paid

Additional Information

$60 remaining door knobs
$60 Receipt